Agency Name:	Office of the Prime Minister (Hinterland Electrification - 2606700)							
Form Name:	Procurement Plan	Fisical Year:	2023					
Expenditure Category:	Capital							
Гуре of Procurement	Works /Goods							

7,000	i Procurement		Works / Goods	Estimated Budget Proc		Procurement	Procui	Procurement			Expenditu	re Phasing		Status	
	Programme	Line Item ID	Activity	(G\$'000)		Method	Estimated		Contract Duration						
No.	Code			Govt	Donor	(OT, RT, RFG, RFP, SS, CP, SH)	Start	End	(Months)	Q1	Q2	Q3	Q4	(In Progress / Pending)	Comments
1	023		Upgrade of 2.3kV network to 13.8kV at Linden	150,024		ОТ	2/21/2023	9/20/2023	7		30,004	60,009	30,004	Pending	Bid document being finalised.
2	023		Upgrade of Substation at Linden:												
			1) Construction of substation building.	15,000		OT	2/21/2023	8/20/2023	6		4,500	10,500		Pending	Bid document being finalised.
			2) Supply & Installation of switchgear.	75,000		OT	2/28/2023	12/28/2023	10		15,000	45,000	15,000	Pending	Bid document being finalised.
3	023		Construction of distribution network to 4-Mile, Port Kaituma.	24,000		RT	2/21/2023	9/20/2023	7		4,800	14,400	4800	Pending	Bid document being finalised.
4	023		Procurement of main power transformer for Mahdia.	30,000		SS	2/21/2023	8/20/2023	6		6,000	18,000	6,000	In progress	Quotation received.
5	023		Procurement of Line Hardware for network extension at 4-Mile, Port Kaituma.	30,976		OT	1/1/2023	3/31/2023	3		30,976			In progess	Roll-over from 2022.
6	023		Extension of Distribution Network to Minab & Pakera.	10,000		СР	1/1/2023	5/31/2022	5	3,000	6,000			In progress	Contract awarded.
7	023		Co-financing for 150kW hydropower construction.	40,000		OT	1/1/2023	4/30/2023	4		40,000			In progress	Roll-over from 2022.
9															
11															
12															
13	_						-	_			_			_	
	Total			375,000	-					-	137,280	147,909	55,804		

Prepared By: HECI Approved by: H. Williams